

View results

Respondent

6

Quinn Connolly

13:26

Time to complete

1. Date of this semester progress report submission *

12/6/24

2. Name of project exactly as it was listed in your award letter *

Campus Lumber Project

3. Date of original award letter *

5/25/2024

4. Date of expiration listed on award letter (or on scope change approval if more recent) *

5/25/2026

5. Date of forecasted project completion *

5/25/2026

6. Have you submitted one or more semester progress reports previously? *

☐ YES

☒ NO

7. Describe, in detail, what has been completed on the project since the last semester progress report (or since the project commenced if you have not yet submitted a semester progress report)? *

The team has added some additional individuals to assist with the project. Current effort has been towards getting quotes for the electrical connections at the site installed. The cost of this installation is larger than initially thought. NRES has committed \$17,000 in addition to the \$15,000 that was already committed by the SSC. NRES has committed this funding in order to provide electrical services to the sheds that will house the new mill and associated equipment. The given estimates from F&S ballpark ~\$40,000. We are pursuing a quote from Ameren and an outside contractor but do not anticipate this will be a lower estimate and would prefer to stay with University services. We are submitting a scope change to request an additional \$11,000 in funding.

8. Describe, in detail, the project's challenges/obstacles since your last semester progress report (or since the project commenced if you have not yet submitted a semester progress report)? *

Currently the project is halted until electrical connections can be installed at the site. As purchasing the mill and other items without having power established would not allow for operation. And the mill would need to be moved or stored during construction. Obtaining additional funding for establishing the electrical connections is the current roadblock for the project as of now.


9. Describe, in detail, the project's successes since your last semester progress report (or since the project commenced if you have not yet submitted a semester progress report)? *

The team has established connections and relationships with many campus groups in order to ensure the smooth operation and success of the project. The Architecture Fabrication group, NRES, the Arboretum, F&S Sustainability, F&S BMG, and the F&S Landscape Architect have met and set goals to ensure the projects success. The team will be working to set up a protocol document which will detail all procedures and players within the project. This document will provide extensive information to serve as an understanding between all involved parties to currently operate, but also to ensure the projects continued operation and success in the future.

10. Complete and upload the semester financial documentation for your project. You should reflect all expenditures since your last semester project report. We strongly suggest that you also upload supporting financial documentation from Banner for your award CFOP. NOTE: When your project is completed and/or expired (whichever comes first), any remaining project funds will be transferred back to the SSC.

<https://studentengagement.illinois.edu/sites/default/files/2024-09/SSC-Budget-Timeline-SEMESTER-PROGRESS-REPORT-template.xlsx>

*

 [SSC-Budget-Timeline-SEMESTER-PROGRESS-REPORT- Quinn Connolly.xlsx](#)

11. Upload project marketing and/or media not previously submitted in semester progress reports. *

NOTE: Project marketing and/or media must include SSC's logo and/or a statement of which fee funded the project.

 [Marketing update Quinn Connolly.docx](#)